

January 2015 Update				Project No. & PM
Description		Schedule	Impacts	
OR-1	JANUARY ORIENTATION	JANUARY 4 - 8, 2015	PRIMARY CAMPUS ORIENTATION ROUTE - PRELIMINARY REQUESTED BY ORIENTATION OCT 2014	CONTACT ORIENTATION OFFICE
1	Campus Utility System - East District Energy Plant	Through Spring 2015	Building construction and sitework complete, landscaping ongoing with some carryover on plantings to Spring 2015, equipment start up January 2015.	CP144260 K. Dunklau
1ee	6" Condensate Return Line	Through Feb 2015	In-tunnel work, with three access points required, plus some contractor staging areas, working now to identify usable areas.	CP186729 A. Jordan
8A	Recreation Center Renovation - Carlson Gym	Through Mar 2015	Carlson Knuckle - hardscape, repair of utility tunnels, landscape, and drainage improvements. Limited vehicle access available.	CP142789 S. Graziano
8B	<i>Recreation Center Renovation - Pleasant at Sewall Field</i>	<i>through June 2015</i>	<i>Refer to Item #69, Pleasant Street Reconstruction.</i>	CP142789 S. Graziano
8C	Recreation Center Renovation - Pleasant at Lot 380	Through Feb 2015	Pleasant Street at Lot 380 - Hardscape and paving	CP142789 S. Graziano
8D	Recreation Center Renovation - Sewall Field	Through Apr 2015	Sewall Field - Landscape Grow-In	CP142789 S. Graziano
8E	Recreation Center Renovation - North Parking	Through Apr 2015	North Parking - final landscaping	CP142789 S. Graziano
37	City of Boulder - Arapahoe Avenue Repairs	Through Fall 2014	From www.boulderconezones.net: <i>"Fall 2014 Traffic Impacts - Sidewalk construction, landscaping and other finish work will continue through fall 2014, but with progressively lessening traffic impacts. On weekdays from 8:30 am to 3 pm short sections will have single-lane closures or be narrowed to one lane of alternating traffic."</i>	City of Boulder B. Gonsalves
55	Regent - Willard Sanitary Sewer Slipline	TBD	Manhole plus staging area west of Willard. Watching for possible work times during school year breaks.	CP162823 G.Kahler
56b	18th Street Waterline Extension	estimate March 2015	Extend previous Summer 2014 work south from Euclid, should be west side of 18th, to Wardenburg waterline connection.	CP179352 R. Stonecypher
68	McAllister Expansion / MAC SEEC	Through February 2016	Building expansion with related site improvements, significant area southeast of existing McAllister building	CP149773 J. Faber
68A	Wind Tunnel Building	March thru Sept 2015	Wind Tunnel building construction with adjacent contractor laydown area.	CP192559 J. Faber
69	Pleasant Street Reconstruction and Norlin Parking	Through June 2015	Project Scope being finalized with design to commence following	CP199096 A. Jordan
72a	Grounds - IPF Building	Through July 2015	Construction in progress. Please contact PM directly for additional details and information if required.	CP187488 M. Florian
72b	Grounds - Interim	Through August 2015	Lot 416 interim Grounds Maintenance Department operation area	CP187487 R. Stonecypher
73	Boulder Creek Utility Crossing	TBD	Steam pipe bridge	CP187489 A. Jordan
75	Athletics Complex	thru September 2015	Rec Center to Dal Ward to Boulder Creek to Folsom, including site access, to Colorado to east side Stadium, including Franklin Field, subject to Project site-specific management and control	CP187487 M. Rable
75a	Athletics Utility Corridor	Dec 2014 thru Jan 2015	Utility upgrades to support new athletics complex - one lane closure to north side of Colorado required	CP187487 A. Jordan
75b	Chilled Water Line Connection - Part 2	Feb 2015 thru March 2015	Ralphie Plaza crossing to north of Gold-Porter Breezeway. Will try to split half-and-half to maintain access through plaza. Working to keep Breezeway open.	CP202357 A. Jordan
76	Cristol Chemistry Courtyard	Dec 2014	No crane required. Short term, 1-2 days. Over Christmas Break.	CP142463 L. Hill
78	Ketchum Capital Renewal	Jan 2015 thru Jan 2016	Constuction fencing surrounding entire building: Sidewalk on north side of building closed, pedestrians rerouted through Norlin Sun Dial Plaza, 2 service stalls closed building west end	CP007857 K. Gardner
80	Muenzinger Finalize Exterior Flatwork	TBD	Sidewalk closure south side of Muenzinger/north side of Colorado, crossover to south side Colorado	CP165718 L. Morrow
83	Staging for UMC - Glenn Miller Ballroom Remodel	Through January 2015	Final staging plan some UMC Bookstore parking spaces for dumpsters, some intermittent along south UMC sidewalk	CP179850 P. Nelson
87	Euclid Auto Park	May 2015 thru Aug 2016	Parking closed through Summer 2015, reopen 2nd and 3rd parking levels for Fall 2015. Impacts to Euclid sidewalk as well as area north of EAP. Utility extensions required with additional project disturbance and staging / storage impacts.	CP007596 R. Dean

88	Duane Physics Remodel	Through Dec 2014	Ongoing Contractor rollaway east side of Duane Physics	CP173371 J. Wollum
89	Carlson Gutters and Storm Drains	TBD	Final sitework scope TBD, currently being developed and coordinated with building improvements at Carlson	CP201510 T. Blanchard
90	Engineering Center Water Line	03/02/15 - 04/03/15	Install raw water service to Engineering Center courtyard (mostly inside small area outside to tap existing raw water main)	CP194952 B. Moffitt
91	East Campus Research Lab Complex - East Warehouse Area	03/16/15 - 04/10/15	Install new generator containment pad south of WH-01	CP201989 B. Moffitt
92	Education Building - Grading & Building Waterproofing	04/06/15 - 05/01/15	Refurbish stormwater, foundation waterproofing, drainage at southwest corner of Education Building.	CP204520 B. Moffitt
93	East Norlin Quad Waterline	05/11/15 - 07/03/15	Replace potable waterline in Norlin Quad (phase 2).	CP201280 B. Moffitt
94	Muenzinger Sanitary Sewer	06/01/15 - 06/12/15	Repair sanitary sewer line to Muenzinger.	CP201279 B. Moffitt
95	ENVD Storm Sewer	06/01/15 - 06/26/15	Replace storm sewer south of ENVD Building.	CP201282 B. Moffitt
96	West Main Campus Fire Department Access Improvements	07/13/15 - 08/21/15	Install new driveway to service lot between Museum Collections and Education through old RTD Bus Stop. Remove gates at driveway to Lot 208.	CP008130 B. Moffitt
97	East Campus Staging Area	TBD	In support of various campus projects, and University Contractors. Please contact Facilities Management for additional details and information as required.	Varies - multiple projects & PM's