

University of Colorado

APPLICATION FOR FINAL ACCEPTANCE TEST

Building / Project

Date of Pre-test

Project Manager

PR / WO #

General Contractor

Foreman

System Manager

Technician

Alarm Devices

- | | |
|--|---|
| ☐ Smoke detectors tested for alarm | ☐ Manual pull stations tested for alarm |
| ☐ Water flow tested for alarm | ☐ Pre-action / Dry APS tested for alarm |
| ☐ Heat detectors tested for alarm / supervision | ☐ Tamper switches tested for supervisory |
| ☐ Duct detectors tested for alarm / supervision | ☐ Other <input type="text"/> |

Indicating Circuits

- | | |
|--|--|
| ☐ Audible appliances for audibility and operation | ☐ Visual appliances for operation |
| ☐ Water flow bell / strobe and main water flow switch | ☐ Signal Bypass |

Control Functions

- | | |
|---|---|
| ☐ Fan shutdown operations | ☐ Fan shutdown bypass |
| ☐ Damper operations | ☐ Damper bypass |
| ☐ Primary elevator recall | ☐ Elevator recall bypass |
| ☐ Alternate elevator recall | ☐ Elevator shunt bypass |
| ☐ Elevator shunt | ☐ Door holder bypass |
| ☐ Door holder operations | ☐ Service desk bypass |
| ☐ Other <input type="text"/> | |

University of Colorado

APPLICATION FOR FINAL ACCEPTANCE TEST

Continuation and Signatures

The above listed Contractors and Manufacturer's Representative acknowledge that all listed devices and functions have been completely pre-tested and are ready for University of Colorado final acceptance testing.

Requested Test Date	Start Time
Foreman	Date
Manufacturer Representative	Date

Note: No exceptions are allowed. All devices and functions must be 100% complete prior to requesting final acceptance testing.