

University of Colorado Boulder
CERTIFICATION OF SYSTEM OPERATION

Building:

Date:

Contractor:

System Model:

All operational features and functions of this system were tested and found to be operating properly:

- ☐ Smoke detectors tested for Alarm
- ☐ Heat detectors tested for Alarm
- ☐ Duct Detectors tested for Alarm
- ☐ Manual Pull Stations tested for Alarm
- ☐ Water Flow Switches tested for Alarm
- ☐ Tamper Switches tested for Supervisory
- ☐ Pre-Action Low Air for Supervisory
- ☐ Pre-Action APS tested for Alarm
- ☐ Duct Detector Remote LED/Test Switches
- ☐ Audible appliances for audibility and operation
- ☐ Visual appliances for operation
- ☐ Fan shutdown operations
- ☐ Damper operations
- ☐ Primary Elevator Recall
- ☐ Alternate Elevator Recall
- ☐ Elevator Shunt
- ☐ Door Holder Operations
- ☐ FACP call out to OCC and CUPD
- ☐ Truealarm report attached
- ☐ Other

Signed:

Date:

Department of Facilities Management Fire Systems (Devices and Functions)

Signed:

Date:

Department of Facilities Management

Signed:

Date: